

Activity ID	Activity Name	Planned Duration	Start	Finish	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M						
					20	11	23	01	22	01	22	01	22	01	22	01	22	01	22	01	22	01	22	01	22	01	22	01					
<b>CHS-1 Cambria Hotel and Suites</b>					22-Dec-23, CHS-1 Cambria Hotel and S																												
<b>CHS-1.1 CONSTRUCTION PERIOD</b>					22-Dec-23, CHS-1.1 CONSTRUCTION																												
A1000	START OF PROJECT	0	01-Aug-22		▶ START OF PROJECT, 01-Aug-22																												
A2300	END OF PROJECT	0		22-Dec-23	◆ END OF PROJECT,																												
<b>CHS-1.2 SITE</b>					01-May-23, CHS-1.2 SITE																												
A1010	COMMENCE CONSTRUCTION	1	01-Aug-22	01-Aug-22	COMMENCE CONSTRUCTION																												
A1020	MOBILIZE AND SAFE-OFF SITE	2	01-Aug-22	02-Aug-22	MOBILIZE AND SAFE-OFF SITE																												
A1030	STRIP, GRUB AND DEMOLITION OF SITE	2	03-Aug-22*	04-Aug-22	STRIP, GRUB AND DEMOLITION OF SITE																												
A1035	EROSION & SEDIMENT CONTROL	5	05-Aug-22	11-Aug-22	EROSION & SEDIMENT CONTROL																												
A1040	POWER & TECHNICAL	1	05-Aug-22*	08-Aug-22	POWER & TECHNICAL																												
A1050	SURVEY AND STAKE SITE	3	08-Aug-22*	11-Aug-22	SURVEY AND STAKE SITE																												
A1060	OVER-EX PAD, OVERBUILD AND SITE	2	11-Aug-22	15-Aug-22	OVER-EX PAD, OVERBUILD AND SITE																												
A1070	FENCE SITE & STAGING AREA	2	15-Aug-22	17-Aug-22	FENCE SITE & STAGING AREA																												
A1080	ROUGH GRADE SITE	4	17-Aug-22	23-Aug-22	ROUGH GRADE SITE																												
A1090	S W W P & PROTECTION OF EXISTING	3	23-Aug-22	26-Aug-22	S W W P & PROTECTION OF EXISTING																												
A1100	ALL SANITARY SEWER / STORM DRAIN	20	26-Aug-22	23-Sep-22	ALL SANITARY SEWER / STORM DRAIN																												
A1110	STAKE TRENCHES AND BUILDING PAD	3	23-Sep-22	28-Sep-22	STAKE TRENCHES AND BUILDING PAD																												
A1120	LIME TREAT BUILDING PAD	3	28-Sep-22	03-Oct-22	LIME TREAT BUILDING PAD																												
A1130	COMPACT/GRADE BUILDING PAD	1	03-Oct-22	04-Oct-22	COMPACT/GRADE BUILDING PAD																												
A1140	FIRE LINES AND DOMESTIC / IRRIGATION	15	04-Oct-22	25-Oct-22	FIRE LINES AND DOMESTIC / IRRIGATION																												
A1150	CERTIFY PAD	1	25-Oct-22	26-Oct-22	CERTIFY PAD																												
A1160	INSTALL FIRE RISER AND STEEL SLEEV	1	28-Oct-22	31-Oct-22	INSTALL FIRE RISER AND STEEL SLEEV																												
A1170	FINISH GRADE / LIME TREAT	2	31-Oct-22	02-Nov-22	FINISH GRADE / LIME TREAT																												
A1180	STAKE FOR CURBS ETC	4	02-Nov-22	08-Nov-22	STAKE FOR CURBS ETC																												
A1190	CURB AND GUTTER	15	09-Nov-22	30-Nov-22	CURB AND GUTTER																												
A1200	ALL ROUGH SITE LIGHTING	10	16-Nov-22	30-Nov-22	ALL ROUGH SITE LIGHTING																												
A1210	INSTALL MAIN LINES ELECTRICAL SITE	8	18-Nov-22	30-Nov-22	INSTALL MAIN LINES ELECTRICAL SITE																												
A1220	MAIN POWER / PHONE / UG IT-AL	10	15-Nov-22	29-Nov-22	MAIN POWER / PHONE / UG IT-AL																												
A1230	IRRIGATION SLEEVING	1	25-Nov-22	28-Nov-22	IRRIGATION SLEEVING																												
A1240	BASE ROCK	4	28-Nov-22	02-Dec-22	BASE ROCK																												
A1250	GASLINE SLEEVING	1	02-Dec-22	05-Dec-22	GASLINE SLEEVING																												
A1260	INSTALL HEADERS	1	05-Dec-22	06-Dec-22	INSTALL HEADERS																												
A1270	LIGHT POLE BASES - SITE	4	06-Dec-22	12-Dec-22	LIGHT POLE BASES - SITE																												
A1280	ASPHALT PAVEMENT	1	12-Dec-22	13-Dec-22	ASPHALT PAVEMENT																												
A1290	SITWORK PAVEMENTS	4	13-Dec-22	19-Dec-22	SITWORK PAVEMENTS																												
A1300	TRASH ENCLOSURE SLABS	4	13-Dec-22	19-Dec-22	TRASH ENCLOSURE SLABS																												
A1310	CMU TRASH ENCLOSURE	4	19-Dec-22	23-Dec-22	CMU TRASH ENCLOSURE																												
A1320	TRASH ENCLOSURE GATES	4	19-Dec-22	23-Dec-22	TRASH ENCLOSURE GATES																												
A1330	ENTRY PAVEMENTS - SITE	10	23-Dec-22	06-Jan-23	ENTRY PAVEMENTS - SITE																												
A1340	TRANSFORMER AND UTILITY PAD - SITE	2	06-Jan-23	10-Jan-23	TRANSFORMER AND UTILITY PAD - SITE																												
A1350	PG&E GAS MANIFOLD	2	10-Jan-23	12-Jan-23	PG&E GAS MANIFOLD																												
A1360	IRRIGATION SYSTEMS	10	12-Jan-23	27-Jan-23	IRRIGATION SYSTEMS																												
A1370	MONUMENT SIGN BASES AND SIGNAGE	4	27-Jan-23	02-Feb-23	MONUMENT SIGN BASES AND SIGNAGE																												
A1380	TUBULAR METAL FENCING	5	02-Feb-23	09-Feb-23	TUBULAR METAL FENCING																												
A1390	LANDSCAPE DRAINAGE	5	09-Feb-23	16-Feb-23	LANDSCAPE DRAINAGE																												
A1400	REMEDiate PUBLIC SIDEWALKS AND	4	16-Feb-23	23-Feb-23	REMEDiate PUBLIC SIDEWALKS AND																												
A1410	TURN ON GAS	0		23-Feb-23	◆ TURN ON GAS,																												
A1420	PG&E SERVICE SIGN	1	23-Feb-23	24-Feb-23	PG&E SERVICE SIGN																												
A1430	TRANSFORMER - SITE	2	24-Feb-23	28-Feb-23	TRANSFORMER - SITE																												
A1440	SITE SIGNAG	1	28-Feb-23	01-Mar-23	SITE SIGNAG																												
A1450	CLEAN AND SEAL PAVEMEN	1	01-Mar-23	02-Mar-23	CLEAN AND SEAL PAVEMEN																												



















